



#### **Project Summary**

- Project on Eunice Sato Academy site
- Demolition of gym building identified on the State's AB300 report
- Scope of work: Construction of new physical education building with new locker rooms, fitness lab, and weight room. Addition of new lunch shelter and site work
- Opening Fall 2017

#### **Project Status**

- DSA Agency Approval: Complete
- Bid Preparation: Complete
- Bidding: Complete
- Bid Award: Underway
- Construction: May 2016
- Anticipated NTP May 2016

#### **Upcoming Activities**

- Construction: May 2016 - 2017



#### **Project Team:**

- Architect: LPA, Inc.
- Contractor: TBD

#### **Budget:**

- Estimated Total Project Budget: \$7.01M
- Estimated Construction Budget: \$4.60M
- Dollars Expended (as of 01/13/16): \$ 503K