



II. Major Projects Update

Jordan High School Major Renovation - Auditorium

Project Summary

- Phase 4 of overall Jordan HS Major Renovation
- Seismic upgrade to auditorium building identified on the State's AB300 report
- Scope of work is limited to voluntary seismic upgrade, access compliance, fire-life safety improvements, and renovation and repairs of building systems

Project Status

- DSA confirmation of SMP funding eligibility: Complete
- Schematic Design: Complete
- Design Development: Complete
- 100% Construction Documents: Complete
- DSA Submittal: Complete 8/18/2015
- DSA Review: Underway

Upcoming Activities

- DSA Approval: Summer 2016



Project Team

- Architect: PJHM Architects, Inc.

Budget

- Estimated Total Project Budget: \$20.16M
- Estimated Construction Budget: \$14.05M
- Dollars Expended (as of 01/13/16): \$ 890K