



III. District-Wide Projects Update

Portable Removal Phase 3A/B

Project Summary

- Removal of portable buildings at the following sites (Phase 3A):
 - Addams ES
 - Barton ES
 - Burcham ES
 - Burnett ES
 - Garfield ES
 - Marshall MS
 - Signal Hill ES
 - Stephens MS
- Portable Removal (Phase 3B):
 - Naples ES: Removal and replacement of 4 portable classrooms with the addition of 1 portable classroom. (Project complete)
- Millikan HS: Removal of 4 modular buildings.

✓ **Project Complete**

✓ **Project Complete**



Project Status

- Millikan HS removal under review. Building 700 under review as an option for replacement of modular buildings. Building was identified on State's AB300 report.

Upcoming Activities

- Millikan site utilization review and planning: Underway
- Millikan Schematic Design: May 2016

Project Team

- Architect: Adolph Ziemba AIA & Associates
- Contractor: (Phase 3A): ARC Construction
- Contractor: (Phase 3B): Naples: Pacific Winds
- Contractor: (Phase 3B- Millikan: TBD)

Budget

- Estimated Total Project Budget: \$4.42M
- Estimated Construction Budget: \$3.61M
- Dollars Expended (as of 01/13/16): \$2.12M