



Project Summary:

- Seismic upgrade to gym building identified on the State's AB300 report
- Scope of work confirmed with DSA
- Scope of work also includes general renovation (i.e. upgraded lockers, bleachers, paint, flooring, etc.)

Project Status:

- Funding Application: Approved August 20, 2014
- Notice to Proceed issued: August 25, 2014
- Exterior painting commenced
- Lockers, acoustical panels and finishes being installed.
- Fire Alarm devices are being installed
- ADA site work complete
- Drywall being installed

Upcoming Activities:

- Fire Alarm testing and programming
- Final cleaning to commence beginning of April 2015
- Construction completion anticipated: April 2015



Project Team:

- Architect: LPA, Inc.
- Construction Management Firm: Bernards
- Contractor: 2H Construction, Inc.

Budget:

- Estimated Total Project Budget: \$6.2M
- Estimated Construction Budget: \$4.26M
- Dollars Expended (as of 5/29/15): \$4.20M