



## II. District-Wide Projects Update

Hoover MS Gym AB300

### Project Summary:

- Seismic upgrade to gym building identified on the State's AB300 report
- Scope of work confirmed with DSA
- Scope of work also includes general renovation (i.e. upgrades to lockers, bleachers, paint, flooring, etc.)

### Project Status:

- Funding Application: Approved August 20, 2014
- Notice to Proceed issued: August 25, 2014
- Exterior painting complete
- Lockers and bleachers currently being installed
- Tile in restrooms has commenced
- ADA site work complete

### Upcoming Activities:

- Rough carpentry, plumbing: Complete
- Restroom finishes to be installed
- Construction completion anticipated: April 2015



### Project Team:

- Architect: LPA, Inc.
- Construction Management Firm: Bernards
- Contractor: 2H Construction, Inc.

### Budget:

- Estimated Total Project Budget: \$4.8M
- Estimated Construction Budget: \$3.2M
- Dollars Expended (as of 5/29/15): \$3.7M

**Project Complete**

