



II. District-Wide Projects Update

Jordan HS Auditorium AB300

Project Summary:

- Phase IV of overall Jordan HS Major Renovation
- Seismic upgrade to auditorium building identified on the State's AB300 report
- Scope of work is limited to voluntary seismic upgrade, access compliance, fire-life safety improvements, and renovation and repairs of building systems

Project Status:

- DSA confirmation of SMP funding eligibility: Completed
- Schematic Design: Completed
- Design Development: Completed
- 100% Construction Documents: Underway
- DSA Submittal: July 2015

Upcoming Activities:

- Construction anticipated: Summer 2016



Project Team:

Architect: PJHM Architects, Inc.

Budget:

- Estimated Total Project Budget: \$20.1M
- Estimated Construction Budget: \$13.6M
- Dollars Expended (as of 5/29/15): \$714K