



II. District-Wide Projects Update

Lowell ES ADA /Willard ES ADA Improvements

Project Summary:


- **Lowell ES ADA improvements:**
 - Site accessibility and path of travel
 - Site signage
 - Main entry ramp
 - New door hardware
- **Willard ES ADA improvements:**
 - Site accessibility and path of travel
 - Site signage
 - Entry ramp
 - New door hardware
 - New elevator
 - Restroom accessibility improvements

Lowell ES Project Status:

- DSA submittal: Approved March 11, 2014
- Bid Award: May 26, 2015
- Construction anticipated: Underway

Willard ES Project Status:

- DSA submittal: Approved June 2014
- Bid approval awarded: December 9, 2014
- Punchlist: Underway: Phase 2A
- MEP rough in: Underway
- Phase 2B & 3: Underway
- Anticipated completion: August 14, 2015



Project Team:

- Architect (Lowell): Ghataode Bannon Architects
- Contractor: (Lowell) El Camino Construction & Engineering
- Architect (Willard): Ghataode Bannon Architects
- Contractor: (Willard) Minco Construction

Budget:

Lowell/Willard

- Estimated Total Project Budget: \$705K / \$2.2M
- Estimated Construction Budget: \$455K / \$1.5M
- Dollars Expended (as of 5/29/15): \$6.6K / \$901K