



II. District-Wide Projects Update

Polytechnic HS Auditorium AB300

Project Summary:

- Seismic upgrade to auditorium building identified on the State's AB300 report
- Scope of work is limited to seismic upgrade and subject to confirmation with DSA
- Interim housing (portables) during construction

Project Status:

- Construction: Underway
- OPSC Conceptual/Funding Application: Under review
- Interim Housing: Buildings occupied January 26, 2015

Upcoming Activities:

- Construction: Underway
- Interior selective demolition: Underway
- Subgrade preparation for new slab on grade: Underway



Project Team:

- Architect: LPA, Inc.
- Contractor: Pinner Construction Company Inc.

Budget:

- Estimated Total Project Budget: \$20.3M
- Estimated Construction Budget: \$14.6M
- Dollars Expended (as of 5/29/15): \$4.2M



II. District-Wide Projects Update

Polytechnic HS Auditorium AB300

