



## II. District-Wide Projects Update

### Portable Removal Phase III A/B

#### Project Summary:

- Removal of portable buildings at the following site:  
(Phase III A):

- Addam ES
- Barton ES
- Burcham ES
- Burnett ES
- Garfield ES
- Marshall MS
- Signal Hill ES
- Stephens MS

**Project Complete**

- Portable Removal (Phase III B):
  - Millikan HS: Removal and replacement of 4 modular buildings for sever special education at.
  - Naples ES: Removal and replacement of 4 portable classrooms with the addition of 1 portable classroom.

#### Project Status:

- Construction drawings: Under and DSA review
- Demolition and Removal: Project closeout

#### Upcoming Activities:

- Naples Removal and Replacement:  
Construction start June 29, 2015
- Millikan Removal and Replacement: Fall 2015



#### Project Team:

- Architect: Adolph Ziemba AIA & Associates
- Contractor: (Phase III A): ARC Construction
- Contractor: (Phase III B): TBA

#### Budget:

- Estimated Total Project Budget: \$4.37M
- Estimated Construction Budget: \$3.7M
- Dollars Expended (as of 5/29/15): \$1.19M