



II. District-Wide Projects Update

Wilson HS Auditorium AB300

Project Summary:

- Seismic upgrade to auditorium building identified on the State's AB300 report
- Scope of work is limited to voluntary seismic upgrade, access compliance, fire-life safety improvements, and renovation and repairs of building systems
- Boiler replacement project scope will be performed concurrently with AB300 project

Project Status:

- DSA Agency Approval: Complete
- Bid Preparation: Underway
- DSA approval anticipated: May 2015

Upcoming Activities:

- Construction anticipated: Summer 2015



Project Team:

- Architect: LPA, Inc.
- Construction Management Firm: Bernards Construction

Budget:

- Estimated Total Project Budget: \$11.56M
- Estimated Construction Budget: \$8.05M
- Dollars Expended (as of 5/29/15): \$1.5M