



## II. District-Wide Projects Update

### Jordan HS Auditorium AB300

#### Project Summary:

- Phase IV of overall Jordan HS Major Renovation
- Seismic upgrade to auditorium building identified on the State's AB300 report
- Scope of work is limited to voluntary seismic upgrade, access compliance, fire-life safety improvements, and renovation and repairs of building systems



#### Project Status:

- DSA confirmation of SMP funding eligibility: Completed
- Schematic Design: Completed
- Design Development: Completed
- 100% Construction Documents: Completed
- DSA Submittal: Completed 8/18/2015



#### Upcoming Activities:

- Construction anticipated: Summer 2016

#### Project Team:

Architect: PJHM Architects, Inc.

#### Budget:

- Estimated Total Project Budget: \$20.1M
- Estimated Construction Budget: \$13.6M
- Dollars Expended (as of 8/31/15): \$881K