



II. District-Wide Projects Update

Portable Removal Phase III A/B

Project Summary:

- Removal of portable buildings at the following site:
(Phase III A):

- Addam ES
- Barton ES
- Burcham ES
- Burnett ES
- Garfield ES
- Marshall MS
- Signal Hill ES
- Stephens MS

Project Complete

- Portable Removal (Phase III B):
 - Naples ES: Removal and replacement of 4 portable classrooms with the addition of 1 portable classroom. (Project complete)
 - Millikan HS: Removal and replacement of 4 modular buildings for severe special education.

Project Status:

- Construction drawings: Underway. Addition of fire sprinkler.
- Demolition and Removal: Project closeout

Upcoming Activities:

- Millikan Removal and Replacement: June 2016



Project Team:

- Architect: Adolph Ziembra AIA & Associates
- Contractor: (Phase III A): ARC Construction
- Contractor: (Phase III B): Naples: Pacific Winds
- Contractor: (Phase III B- Millikan: TBD)

Budget:

- Estimated Total Project Budget: \$4.38M
- Estimated Construction Budget: \$3.7M
- Dollars Expended (as of 8/31/15): \$1.52M