



II. District-Wide Projects Update

Fire Alarm, Intercom and Clock Replacement Phase II

Project Summary:

- Removal and replacement of Fire Alarm, Intercom & Clock systems at the following 11 school sites:
 - Barton ES
 - Bixby ES
 - Cabrillo HS
 - Cleveland ES
 - Hudson ES
 - International ES
 - Jefferson ES
 - Kettering ES
 - Lindberg ES
 - Robinson ES
 - Webster ES

Project Status:

- DSA Agency Review: Approved
- Anticipated Construction: Fall 2014

Upcoming Activities:

- Construction Procurement: Underway



Project Team:

- Architect: Westburg+White, Inc.
- Contractor: TBD

Budget:

- Estimated Target Project Budget: \$12.32M
- Estimated Construction Budget: \$9.74M
- Dollars Expended (as of 5/16/14): \$440K