



II. District-Wide Projects Update

Hoover MS Gym AB300

Project Summary:

- Seismic upgrade to gym building identified on the State's AB300 report
- Scope of work is subject to confirmation with DSA
- Scope of work also includes general renovation (i.e. upgrades to lockers, bleachers, paint, flooring, etc.)



Project Status:

- OPSC Conceptual Approval: Completed
- Funding Application: Under review, awarding Summer 2014
- Construction Anticipated: Summer 2014
- CDE Final Approval: Complete

Upcoming Activities:

- Construction Procurement: Underway

Project Team:

- Architect: LPA, Inc.
- Construction Management Firm: Bernards

Budget:

- Estimated Total Project Budget: \$4.76M
- Estimated Construction Budget: \$3.22M
- Dollars Expended (as of 5/16/4): \$387K