



I. Major Projects Update

Jordan High School Major Renovation

Project Summary:

- Existing facilities built in 1930's and 1940's with additions built in the 1950's through 1990's
- 26.89 acre site
- Existing 301,663 s.f. of permanent and 31,680 s.f. of portable structures
- New and renovated facilities: 403,000 s.f.
- 132 classrooms, six (6) Academies
- Master Plan capacity: 3,600 students

Project Status:

- Construction: Interim Housing began January 2014
- DSA Agency Approved: Ph. 1A
- DSA Agency Review: Ph. 1B and 1C
- Construction Documents: Ph. 2B Underway
- Design Ph. 2A, 4, 5, and 6: Underway

Upcoming Activities:

- Phase 1B Demolition: Awarded Construction: Start July 2014
- Phase 1B Construction: Fall 2014



NTD

Project Team:

- Architect: NTD (Ph. 1, 2B), and PJHM (Ph. 2A, 4, 5, 6)
- Contractor: McCarthy (Interim Housing)
- Construction Management Firm: McCarthy



I. Major Projects Update

Jordan High School Major Renovation

Budgets:

	Phase 1A	Interim Field	Phase 1B & 1C	Phase 2A & 2B
Estimated Total Project Budget	\$10.4M	\$523K	\$87.4M	\$40.72M
Estimated Construction Budget	\$7.55M	\$300K	\$64.9M	\$31.5M
Dollars expended (11/30/13)	\$472K	\$183K	\$9.05M	\$34K

