




II. District-Wide Projects Update

Jordan HS Auditorium AB300

Project Summary:

- Seismic upgrade to auditorium building identified on the State's AB300 report
- Scope of work is limited to seismic voluntary upgrade, access compliance, fire-life safety improvements subject to confirmation with DSA and renovation and repairs of building systems



Project Status:

- DSA confirmation of SMP funding eligibility: Completed
- Conceptual Design: Completed
- Construction Anticipated: TBD
- Schematic Design: Underway

Project Team:

- Architect: PJHM

Budget:

- Estimated Total Project Budget: \$20.1M
- Estimated Construction Budget: \$13.50M
- Dollars Expended (as of 5/16/14): \$113K