



II. District-Wide Projects Update

Lowell ES ADA /Willard ES ADA Improvements

Project Summary:

- Lowell ES ADA improvements:
 - Site accessibility and path of travel
 - Site signage
 - Main entry ramp
 - New door hardware
- Willard ES ADA improvements:
 - Site accessibility and path of travel
 - Site signage
 - Entry ramp
 - New door hardware

Lowell ES Project Status:


- DSA Submittal: Under Review
- Construction Anticipated: Summer 2014

Willard ES Project Status:

- DSA Submittal: December 2013
- At DSA for Review: December 2013

Upcoming Activities:

- Construction Anticipated: Fall 2014
- Procurement: Underway



Project Team:

- Architect: WestGroup Designs
- Contractor: TBD

Budget:

Lowell/Willard

- Estimated Total Project Budget: \$705K / \$1.69M
- Estimated Construction Budget: \$80K / \$1.00M
- Dollars Expended (as of 5/16/14): \$7K / \$50K