



II. District-Wide Projects Update

Portable Removal Phase II

Project Summary:

- Removal of portable buildings at the following sites:
 - Birney ES
 - Burbank ES
 - Cleveland ES
 - Gant ES
 - Gompers K-8
 - Grant ES
 - Hamilton MS
 - Hoover MS ⁽²⁾
 - Kettering ES ⁽¹⁾
 - King ES
 - Lindsey MS ⁽²⁾
 - MacArthur ES
 - Madison ES
 - McKinley ES
 - Riley ES
 - Webster ES

Project Status:

- All portables have been removed
- Project close-out: Underway

(1) Building removal completed under contract with the District's Maintenance Branch

(2) Removal will be incorporated in the Lindsey Gymnasium and Hoover Gymnasium/AB300 projects



Project Team:

- Architect: MSP Architects
- Contractor: Horizon Construction, and Oceanstate Development

Budget:

- Estimated Total Project Budget: \$3.21M
- Estimated Construction Budget: \$2.11M
- Dollars Expended (as of 5/16/14): \$1.5M