



## II. District-Wide Projects Update

### Portable Removal Phase III

#### Project Summary:

- Removal of portable buildings at the following sites:
  - Addams ES
  - Barton ES
  - Burcham ES
  - Burnett ES
  - Garfield ES
  - Marshall MS
  - Signal Hill ES
  - Stephens MS
- Removal and replacement of portable buildings at:
  - Naples ES

#### Project Status:

- Construction drawings: Complete and DSA Approved
- Anticipated Demolition and Removal: Summer 2014
- Naples Removal and Replacement: Summer 2015

#### Upcoming Activities:

- Construction to start Summer 2014



#### Project Team:

- Architect: Adolph Ziembra AIA and Associates
- Contractor: TBD

#### Budget:

- Estimated Total Project Budget: \$4.37M
- Estimated Construction Budget: \$3.1M
- Dollars Expended (as of 6/4/14): \$99K