



### Project Summary:

- Upgrade security technology, infrastructure, intercoms, and clock replacement at the following 11 HS sites:
  - Avalon K-12
  - Beach HS
  - Cabrillo HS
  - EPHS (Cedar)
  - Lakewood HS
  - Millikan HS
  - PAAL
  - Polytechnic HS
  - Reid HS
  - Renaissance HS
  - Wilson HS

### Project Status:

- Site assessments and project scope development: Completed
- Final Design Review: 90% Complete
- Construction Anticipated: Fall 2014

### Upcoming Activities:

- Construction Procurement: Underway



### Project Team:

- Architect: Westburg+White, Inc.
- Contractor: TBD

### Budget:

- Estimated Total Project Budget: \$8.37M
- Estimated Construction Budget: \$6.83M
- Dollars Expended (as of 5/16/14): \$528K