



## II. District-Wide Projects Update

### Wilson HS ADA Improvements

#### Project Summary:

- ADA improvements at Wilson HS including:

##### Phase 1

- Site accessibility and path of travel
- Site signage
- Accessible parking
- New pedestrian accessible ramp at west athletic field, and wheelchair seating
- New pool lifts at the Natatorium

##### Phase 1A

- New accessible ticket booths, concession stands, and restrooms at the stadium home and visitors side

##### Phase 2


- Wheelchair seating, ramps at the stadium ramps, accessible seating, wheelchair lifts, handrails, and modifications to student restrooms at the Natatorium
- Re-paving of basketball court area

#### Project Status:

Status	Phase 1	Phase 1A	Phase 2
DSA Agency Submittal	Jan '14	March '14	Jan'14
DSA Agency Approval	Dec'13	March '14	TBD
Construction	Summer '14	Summer '14	Summer '15

#### Upcoming Activities:

- Construction of Phase 1 & 1A: June 2014



#### Project Team:

- Architect: NAC Architecture
- Contractor: TBD
- Construction Management Firm: Erickson-Hall

#### Budget:

- Estimated Total Project Budget: \$2.7M
- Estimated Construction Budget: \$1.3M
- Dollars Expended (as of 5/16/14): \$169K