



Project Summary:

- Seismic upgrade to gym building identified on the State's AB300 report
- Scope of work confirmed with DSA
- Scope of work also includes general renovation (i.e. upgraded lockers, bleachers, paint, flooring, etc.)

Project Status:

- Funding Application: Approved August 20, 2014
- Notice to Proceed issued: August 25, 2014
- Asbestos abatement: Completed
- Demolition: Completed
- Construction: Underway

Upcoming Activities:

- Rough carpentry, plumbing: Underway
- Construction completion anticipated: April 2015



Project Team:

- Architect: LPA, Inc.
- Construction Management Firm: Bernards
- Contractor: 2H Construction, Inc.

Budget:

- Estimated Total Project Budget: \$6.2M
- Estimated Construction Budget: \$4.25M
- Dollars Expended (as of 11/28/14): \$1.3M