



## II. District-Wide Projects Update

### CAMS Technology & Site Improvements

#### Project Summary:

- Technology improvements:
  - Fire alarm upgrade
  - Intercom and clock replacement
  - Wireless data communications
- Site improvements:
  - ADA accessible ramp/stair



#### Project Status:

- DSA Agency Review: Approved
- Obtained CSDUH Building Permit
- Construction Underway: Completion anticipated April 2015

#### Project Team:

- Architect: HMC Architects
- Contractor: Minco Construction

#### Budget:

- Estimated Total Project Budget: \$1.31M
- Estimated Construction Budget: \$899K
- Dollars Expended (as of 2/28/15): \$810K