



II. District-Wide Projects Update

CAMS Technology & Site Improvements

Project Summary:

- Technology improvements:
 - Fire alarm upgrade
 - Intercom and clock replacement
 - Wireless data communications
- Site improvements:
 - ADA accessible ramp/stair

Project Status:

- DSA Agency Review: Approved
- Obtained CSDUH Building Permit
- Construction Underway: Completion anticipated March 2015



Project Team:

- Architect: HMC Architects
- Contractor: Minco Construction

Budget:

- Estimated Total Project Budget: \$1.31M
- Estimated Construction Budget: \$899K
- Dollars Expended (as of 11/28/14): \$144K