



I. Completed Projects

Bancroft MS Gym AB300

Project Summary

- Seismic upgrade to gym building identified on the State's AB300 report
- Scope of work confirmed with DSA
- Scope of work also includes general renovation (i.e. upgraded lockers, bleachers, paint, flooring, etc.)
- Opened Fall 2015

Project Status

- Funding Application: Approved August 20, 2014
- Notice to Proceed issued: August 25, 2014
- Exterior painting commenced
- Lockers, acoustical panels and finishes being installed.
- Fire Alarm devices are being installed
- ADA site work complete
- Drywall being installed

Upcoming Activities

- Fire Alarm testing and programming
- Final cleaning and commence beginning of April 2015
- Construction complete



Project Complete

Project Team

- Architect: LPA, Inc.
- Construction Management Firm: Bernards
- Contractor: 2H Construction, Inc.

Budget

- Estimated Total Project Budget: \$5.58M
- Estimated Construction Budget: \$4.34M
- Dollars Expended (as of 01/13/16): \$4.38M