



# I. Completed Projects

## CAMS Technology & Site Improvements

### Project Summary

- Technology improvements:
  - Fire alarm upgrade
  - Intercom and clock replacement
  - Wireless data communications
- Site improvements:
  - ADA accessible ramp/stair

### Project Status

- DSA Agency Review: Approved
- Punchlist item left
- Final closeout items



**Projects Complete**

### Project Team

- Architect: HMC Architects
- Contractor: Minco Construction

### Budget:

- Estimated Total Project Budget: \$1.31M
- Estimated Construction Budget: \$899K
- Dollars Expended (as of 01/13/16): \$891K