



Project Summary

- Seismic upgrade to gym building identified on the State's AB300 report
- Scope of work confirmed with DSA
- Scope of work also includes general renovation (i.e. upgrades to lockers, bleachers, paint, flooring, etc.)
- Opened Fall 2015

Project Status

- Funding Application: Approved August 20, 2014
- Notice to Proceed issued: August 25, 2014
- Exterior painting complete
- Lockers and bleachers currently being installed
- Tile in restrooms has commenced
- ADA site work complete

Upcoming Activities

- Rough carpentry/plumbing: Complete
- Restroom finishes to be installed
- Construction: Complete



Project Complete

Project Team

- Architect: LPA, Inc.
- Construction Management Firm: Bernards
- Contractor: 2H Construction, Inc.

Budget

- Estimated Total Project Budget: \$5.63M
- Estimated Construction Budget: \$3.22M
- Dollars Expended (as of 01/13/16): \$4.08M

