



## III. District-Wide Projects Update

### Portable Removal Phase 3A/B

#### Project Summary

- Removal of portable buildings at the following site (Phase 3A):
  - Addams ES
  - Barton ES
  - Burcham ES
  - Burnett ES
  - Garfield ES
  - Marshall MS
  - Signal Hill ES
  - Stephens MS
- Portable Removal (Phase 3B):
  - Naples ES: Removal and replacement of 4 portable classrooms with the addition of 1 portable classroom. (Project complete)
- Millikan HS: Removal of 4 modular buildings.

#### Project Status

- Millikan HS removal under review. Building 700 under review as an option for replacement of modular buildings. Building was identified on State's AB300 report.

#### Upcoming Activities

- Site utilization review and planning: Underway
- Schematic Design: February 2016



#### Project Team

- Architect: Adolph Ziemba AIA & Associates
- Contractor: (Phase 3A ): ARC Construction
- Contractor: (Phase 3B): Naples: Pacific Winds
- Contractor: (Phase 3B- Millikan: TBD)

#### Budget

- Estimated Total Project Budget: \$4.42M
- Estimated Construction Budget: \$3.61M
- Dollars Expended (as of 01/13/16): \$2.09M