



## III. District-Wide Projects Update

### Wilson HS Auditorium

#### **Project Summary**

- Seismic upgrade to auditorium building identified on the State's AB300 report
- Scope of work is partial modernization to voluntary seismic upgrade, access compliance, fire-life safety improvements, and renovation and repairs of building systems
- Project construction includes boiler replacement and accessibility
- Reopening January 2018

#### **Project Status**

- DSA Agency Approval: Complete, 5/15/2015
- Bid Preparation: Complete
- Bidding: Underway

#### **Upcoming Activities**

- Construction anticipated: March 2016



#### **Project Team**

- Architect: LPA, Inc.
- Construction Management Firm: Bernards Construction

#### **Budget**

- Estimated Total Project Budget: \$29.756M
- Estimated Construction Budget: \$21.058M
- Dollars Expended (as of 01/13/16): \$1.88M