



II. District-Wide Projects Update

Bancroft MS Gym AB300

Project Summary:

- Seismic upgrade to gym building identified on the State's AB300 report
- Scope of work confirmed with DSA
- Scope of work also includes general renovation (i.e. upgraded lockers, bleachers, paint, flooring, etc.)

Project Status:

- CDE Final Approval: Received
- OPSC Conceptual Approval: Received
- Funding Application: Completed
- Notice to Proceed Issued: August 25, 2014

Upcoming Activities:

- Construction: Underway



Project Team:

- Architect: LPA, Inc.
- Construction Management Firm: Bernards
- Contractor: 2H Construction, Inc.

Budget:

- Estimated Total Project Budget: \$6.2M
- Estimated Construction Budget: \$4.25M
- Dollars Expended (as of 8/25/14): \$562K