



## II. District-Wide Projects Update

### Portable Removal Phase II

#### Project Summary:

- Removal of portable buildings at the following sites:

- Birney ES
- Burbank ES
- Cleveland ES
- Gant ES
- Gompers K-8
- Grant ES
- Hamilton MS
- Hoover MS <sup>(2)</sup>
- Kettering ES <sup>(1)</sup>
- King ES
- Lindsey MS <sup>(2)</sup>
- MacArthur ES
- Madison ES
- McKinley ES
- Riley ES
- Webster ES

#### Project Status:

- All portables have been removed
- Project close-out: Underway

(1) Building removal completed under contract with the District's Maintenance Branch

(2) Removal will be incorporated in the Lindsey Gymnasium and Hoover Gymnasium/AB300 projects



#### Project Team:

- Architect: MSP Architects
- Contractor: Horizon Construction, and Oceanstate Development

#### Budget:

- Estimated Total Project Budget: \$3.2M
- Estimated Construction Budget: \$2.14M
- Dollars Expended (as of 8/25/14): \$1.68M