



II. District-Wide Projects Update

Portable Removal Phase III

Project Summary:

- Removal of portable buildings at the following sites:
 - Addams ES
 - Barton ES
 - Burcham ES
 - Burnett ES
 - Garfield ES
 - Marshall MS
 - Signal Hill ES
 - Stephens MS
- Removal and replacement of portable buildings at:
 - Naples ES

Project Status:

- Construction drawings: Complete and DSA Approved
- Demolition and Removal: Project Closeout

Upcoming Activities:

- Naples Removal and Replacement: Summer 2015



Project Team:

- Architect: Adolph Ziembra AIA & Associates
- Contractor: ARC Construction

Budget:

- Estimated Total Project Budget: \$4.37M
- Estimated Construction Budget: \$3.2M
- Dollars Expended (as of 8/25/14): \$484K