



II. District-Wide Projects Update

Jordan HS Auditorium AB300

Project Summary:

- Phase IV of overall Jordan HS Major Renovation
- Seismic upgrade to auditorium building identified on the State's AB300 report
- Scope of work is limited to seismic voluntary upgrade, access compliance, fire-life safety improvements, and renovation and repairs of building systems



Project Status:

- DSA confirmation of SMP funding eligibility: Completed
- Construction anticipated: TBD
- Schematic Design: Completed
- Design Development: Completed
- Construction Documents: Underway
- Construction Phase IC anticipated Fall 2016

Project Team:

- Architect: PJHM Architects, Inc.

Budget:

- Estimated Total Project Budget: \$20.1M
- Estimated Construction Budget: \$13.55M
- Dollars Expended (as of 11/28/14): \$439.5K