



II. District-Wide Projects Update

Lowell ES ADA /Willard ES ADA Improvements

Project Summary:


- Lowell ES ADA improvements:
 - Site accessibility and path of travel
 - Site signage
 - Main entry ramp
 - New door hardware
- Willard ES ADA improvements:
 - Site accessibility and path of travel
 - Site signage
 - Entry ramp
 - New door hardware
 - New elevator
 - Restroom accessibility improvements

Lowell ES Project Status:

- DSA submittal: Approved March 11, 2014
- Construction anticipated: Summer 2015
- Procurement: Underway

Willard ES Project Status:

- DSA submittal: Approved June 2014
- Bid approval awarded December 9, 2014
- Anticipated start: December 18, 2014



Project Team:

- Architect (Lowell): West Group Designs
- Architect (Willard): GB Architects
- Contractor: (Lowell) TBD
- Contractor: (Willard) Minco Construction

Budget:

Lowell/Willard

- Estimated Total Project Budget: \$705K / \$1.69M
- Estimated Construction Budget: \$455K / \$1.02M
- Dollars Expended (as of 11/28/14): \$6.6K / \$127K