



II. District-Wide Projects Update

Portable Removal Phase II

Project Summary:

- Removal of portable buildings at the following sites:

- Birney ES
- Burbank ES
- Cleveland ES
- Gant ES
- Gompers K-8
- Grant ES
- Hamilton MS
- Hoover MS ⁽²⁾
- Kettering ES ⁽¹⁾
- King ES
- Lindsey MS ⁽²⁾
- MacArthur ES
- Madison ES
- McKinley ES
- Riley ES
- Webster ES

Project Status:

- All portables have been removed
- Project close-out: Complete

- (1) Building removal completed under contract with the District's Maintenance Branch
- (2) Removal work incorporated in the Lindsey Gymnasium and Hoover Gymnasium/AB300 projects



Project Complete

Project Team:

- Architect: MSP Architects
- Contractor: Horizon Construction, and Oceanstate Development

Budget:

- Estimated Total Project Budget: \$3.2M
- Estimated Construction Budget: \$2.14M
- Dollars Expended (as of 2/28/15): \$1.75M