



II. District-Wide Projects Update

Portable Removal Phase III A/B

Project Summary:

- Removal of portable buildings at the following sites:
(Phase III A)
 - Addams ES
 - Barton ES
 - Burcham ES
 - Burnett ES
 - Garfield ES
 - Marshall MS
 - Signal Hill ES
 - Stephens MS

Portable Removal (Phase III B)

- Millikan HS: Removal and replacement of 4 modular buildings for sever special education at.
- Naples ES: Removal and replacement of 4 portable classrooms with the addition of 1 portable classroom.

Project Status:

- Construction drawings: Under and DSA review
- Demolition and Removal: Project closeout

Upcoming Activities:

- Naples Removal and Replacement: Summer 2015
- Millikan Removal and Replacement: Summer 2015



Project Team:

- Architect: Adolph Ziemba AIA & Associates
- Contractor: (Phase III A): ARC Construction
- Contractor: (Phase III B): TBA

Budget:

- Estimated Total Project Budget: \$4.37M
- Estimated Construction Budget: \$3.2M
- Dollars Expended (as of 2/28/15): \$1.01M