



II. District-Wide Projects Update

Portable Removal Phase II

Project Summary:

- Removal of portable buildings at the following sites:

- | | |
|----------------------------|-------------------------------|
| • Birney ES | • Kettering ES ⁽¹⁾ |
| • Burbank ES | • King ES |
| • Cleveland ES | • Lindsey MS ⁽²⁾ |
| • Gant ES | • MacArthur ES |
| • Gompers K-8 | • Madison ES |
| • Grant ES | • McKinley ES |
| • Hamilton MS | • Riley ES |
| • Hoover MS ⁽²⁾ | • Webster ES |



Project Complete

Project Status:

- All portables have been removed
- Project close-out: Complete

- (1) Building removal completed under contract with the District's Maintenance Branch
- (2) Removal work incorporated in the Lindsey Gymnasium and Hoover Gymnasium/AB300 projects

Project Team:

- Architect: MSP Architects
- Contractor: Horizon Construction, and Oceanstate Development

Budget:

- Estimated Total Project Budget: \$3.2M
- Estimated Construction Budget: \$2.14M
- Dollars Expended (as of 11/28/14): \$1.74M