



# I. Major Projects Update

## Renaissance High School for the Arts

### Project Summary:

- Existing facility constructed in 1930s and additions constructed in the 1940s
- Renovation of existing buildings
- Removal of portables
- Site accessibility and fire life safety upgrades
- New performing arts building and P.E. facilities

### Project Status:

- Design development: Completed
- Interim Housing Plan: Underway
- 50% Construction documents: Under review

### Upcoming Activities:

- Construction Documents: Underway
- Construction: Anticipated Summer 2016
- DSA Submittal: June 2015



### Project Team:

- Architect: Ghataode Bannon Architects, LLP
- Contractor: TBD

### Budget:

- Estimated Total Project Budget: \$40M
- Estimated Construction Budget: \$28M
- Dollars Expended (as of 2/28/15): \$845K