



II. District-Wide Projects Update

Wilson HS Auditorium AB300

Project Summary:

- Seismic upgrade to auditorium building identified on the State's AB300 report
- Scope of work is limited to voluntary seismic upgrade, access compliance, fire-life safety improvements, and renovation and repairs of building systems
- Boiler replacement project scope will be performed concurrently with AB300 project



Project Status:

- DSA Agency submittal: Under Review
- Construction anticipated: Summer 2015

Upcoming Activities:

- DSA approval anticipated: April 2015

Project Team:

- Architect: LPA, Inc.
- Construction Management Firm: Bernards Construction

Budget:

- Estimated Total Project Budget: \$11.56M
- Estimated Construction Budget: \$8.05M
- Dollars Expended (as of 2/28/15): \$1.49M