



II. District-Wide Projects Update

Wilson HS Auditorium AB300

Project Summary:

- Seismic upgrade to auditorium building identified on the State's AB300 report
- Scope of work is limited to voluntary seismic strengthening subject to confirmation by DSA
- Boiler replacement project scope will be performed concurrently with AB300 project

Project Status:

- DSA Agency submittal: Under Review
- Construction anticipated: Summer 2015



Project Team:

- Architect: LPA, Inc.

Budget:

- Estimated Total Project Budget: \$11.56M
- Estimated Construction Budget: \$8.05M
- Dollars Expended (as of 11/28/14): \$1.3M