



Project Summary:

• Install upgraded security camera technology at the following 11 HS sites:

- Beach HS
- Cabrillo HS
- EPHS
- Eunice Sato Academy
- Lakewood HS
- Millikan HS
- PAAL
- Polytechnic HS
- Reid HS
- Renaissance HS
- Wilson HS

Project Status:

- Site assessments and project scope development: Completed
- Final design review: Complete
- Construction underway: June 1, 2015



Project Team:

Contractor: Veterans Communication Services, Inc.

Budget:

- Estimated Total Project Budget: \$7.37M
- Estimated Construction Budget: \$5.34M
- Dollars Expended (as of 8/31/15): \$1.54K