



III. District-Wide Projects Update

Polytechnic HS Auditorium AB300

Project Summary

- Seismic upgrade to auditorium building identified on the State's AB300 report
- Major renovation and accessibility
- Interim housing (portables) during construction

Project Status

- Construction: Underway
- OPSC Funding Application: Approved
- Interim Housing: Buildings occupied January 26, 2015

Upcoming Activities

- Construction: Underway
- Interior retaining wall construction
- Subgrade preparation for new slab on grade: Continues
- Mechanical/Electrical Rough-in: Underway/Completing
- Steel Erection: Underway/ nearly complete



Project Team

- Architect: LPA, Inc.
- Contractor: Pinner Construction Company Inc.

Budget:

- Estimated Total Project Budget: \$20.31M
- Estimated Construction Budget: \$14.60M
- Dollars Expended (as of 01/13/16): \$9.91M



III. District-Wide Projects Update

Polytechnic HS Auditorium AB300

