



I. Completed Projects

DSA Certification at Washington MS and Wilson HS

Project Summary

• **Washington MS Modernization DSA Certification**

- Site Accessibility and path of travel
- New unisex restroom in basement
- New wheelchair lift to basement
- Accessible parking

• **Wilson HS DSA Certification**

- Roofing at Buildings 100, 200, 300, and 400
(Clay roof tiles only)

Project Status

• **Washington MS**

- DSA Approved: November 4, 2014
- Construction completed October 10, 2015

• **Wilson HS Roof Project**

- DSA Agency Submittal: Approved
- Construction Completed August 12, 2014



Project Team

Washington MS

- Architect: GBA Architects.
- Contractor: Fast-Track Construction

Wilson HS

- Architect: LPA, Inc.
- Contractor: Sea Pac Engineering

Budget

- Estimated Total Project Budget: \$1.06M / 1.26M
- Estimated Construction Budget: \$554K / 1.05M
- Dollars Expended (as of 01/13/16): \$729K / 773K

