



## II. District-Wide Projects Update

### Lowell ES ADA /Willard ES ADA Improvements

#### Project Summary:


- Lowell ES ADA improvements:
  - Site accessibility and path of travel
  - Site signage
  - Main entry ramp
  - New door hardware
- Willard ES ADA improvements:
  - Site accessibility and path of travel
  - Site signage
  - Entry ramp
  - New door hardware

#### Lowell ES Project Status:

- DSA Submittal: Approved
- Construction Anticipated: Summer 2015

#### Willard ES Project Status:

- DSA Submittal: Approved June 2014
- At DSA for Review: December 2013
- Willard Procurement : Underway Fall 2015



#### Project Team:

- Architect: WestGroup Designs
- Contractor: TBD

#### Budget:

#### Lowell/Willard

- Estimated Total Project Budget: \$705K / \$1.69M
- Estimated Construction Budget: \$455K / \$1.02M
- Dollars Expended (as of 8/25/14): \$6.6K / \$127K