



Project Summary:

- Upgrade security technology, infrastructure, intercoms, and clock replacement at the following 11 HS sites:
 - Avalon K-12
 - Beach HS
 - Cabrillo HS
 - EPHS (Cedar)
 - Lakewood HS
 - Millikan HS
 - PAAL
 - Polytechnic HS
 - Reid HS
 - Renaissance HS
 - Wilson HS

Project Status:

- Site assessments and project scope development: Completed
- Final design review: Underway
- Construction anticipated: Early 2015

Upcoming Activities:

- Construction procurement: Underway



Project Team:

- Contractor: TBD

Budget:

- Estimated Total Project Budget: \$7.37M
- Estimated Construction Budget: \$5.29M
- Dollars Expended (as of 11/28/14): \$628K