



II. District-Wide Projects Update

Telecommunications Phase I, II, and III

Project Summary:

Phase I

- Replace phone switch and handsets at the following nine (9) school sites:
 - Cabrillo HS
 - Jordan HS
 - Jordan Plus
 - Lakewood HS
 - Millikan HS
 - Polytechnic HS
 - Renaissance HS
 - Wilson HS
 - Avalon K-12

Phase II

- Replace phone switch and handsets at 33 ES and MS sites and small HS sites
- ERATE funds are anticipated for Phase II sites

Phase III

- Replace phone switch and handsets at 38 school sites

Project Status:

Phase I

- Bid Awarded to Carousel Industries on May 6, 2014
- Construction Completion anticipated: May 29, 2015

Phase II

- Site assessments and project scope development: Complete
- Out to Bid: Spring 2015
- Construction anticipated: Summer 2015

Phase III

- Site assessments and project scope development: Underway
- Construction anticipated: Spring 2016



Budget:

Phase I

- Estimated Total Project Budget: \$1.84M
- Estimated Construction Budget: \$1.7M
- Dollars Expended (as of 11/28/14): \$2.8K

Phase II

- Estimated Total Project Budget: \$4.78M
- Estimated Construction Budget: \$3.56M
- Dollars Expended (as of 11/28/14): \$0

Phase III

- Estimated Total Project Budget: \$4.04M
- Estimated Construction Budget: \$3.03M
- Dollars Expended (as of 11/28/14): \$0