



II. District-Wide Projects Update

Wireless Data Communications Phase II

Project Summary:

- Installation of wireless access points at 80 sites
- Electronic Assessments of English language arts and mathematics for Common Core Standards (CCSS)



Project Complete

Project Status:

- Sites Certified Live: 80
- Percent of Sites Operational: 100%
- Final Project Completion: August 2014
- Sites Closed-Out: 80

Project Team:

- Contractor equipment: Presidio
- Contractor cabling: Future Designs

Budget:

- Estimated Total Project Budget: \$ 20.7M
- Estimated Construction Budget: \$ 9.1M
- Dollars Expended (as of 11/28/14): \$17.3M