



Project Summary:

- Demolition of gym building identified on the State's AB300 report
- Scope of work: Construction of new physical education building with new locker rooms, fitness lab, and weight room. Addition of new lunch shelter and site work

Project Status:

- DSA Agency review: Approved April 2015
- OPSC Conceptual Approval: Completed
- Bid Preparation: Underway

Upcoming Activities:

- OPSC Funding Application Submittal: September 2015
- Construction anticipated Fall 2015



Project Team:

Architect: LPA, Inc.

Budget:

- Estimated Total Project Budget: \$4.91M
- Estimated Construction Budget: \$3.5M
- Dollars Expended (as of 8/31/15): \$417K