



# Jordan High School

CM Services: Phase 1B &  
Phase 1C Inc.1

Construction Activities  
Update: January 20th, 2017

## Progress Photos



**Building J & K:** Buildings J and K have been turned over to the District and have been occupied since school started on 1/9/17. Small miscellaneous work has taken place throughout both buildings during the weekends and after school hours. Elevator #2 and #3 work is ongoing.



**Building L:** Miscellaneous casework and electrical work activities continue throughout the building and will soon wrap up. CCD 118 work continues and is scheduled to be complete by the end of the month.

### Site Work:

- Final inspection of landscape will soon take place.
- Parking lot striping and 2nd layer of slurry are pending weather.



**Phase 1C Inc.1:** Demolition of classroom bungalows and abatement of Automobile Workshop Building is ongoing. Work is being done by Condon-Johnson & Associates Inc.