

**Jordan High School**  
**CM Services: Phase 1B**  
**Construction Activities**  
 Update: November 11th, 2016

**Progress Photos**

**Building J:** Serving windows and roll up doors are installed in the kitchen area. Installation of kitchen equipment is wrapping up. Miscellaneous electrical work and low voltage electrical work is ongoing throughout the building. The last of grills are being installed in the TV Studio room. Door hardware installation is wrapping up. The last of marker boards are being installed in classrooms.

**Building K:** Installation of toilet partitions is ongoing in the restrooms. Casework installation is ongoing throughout the buildings and will soon wrap up. Sprinkler drop installation at ceilings is ongoing throughout the building. Marker board installation is ongoing in all classrooms.

**Building L:** Setting tile and grouting is ongoing in all restrooms. Miscellaneous low voltage electrical work is ongoing throughout the building. Ceiling work is ongoing in CCD 118 area.

**Site Work:**

- 65th Street has been poured
- Elevator #2 work continues this week
- Elevator #3 rework is ongoing
- Asphalt base is scheduled for November 17th



Building J 2nd Floor Classrooms.




Building K Classrooms.



Building L 2nd Floor Classrooms.



Building J Kitchen Area.



Elevator Work.




Building L 1st Floor Classrooms.



Building J Serving Area.



65th Street Site Work.



Building L Restrooms.